

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230406
Address: 1204 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|------------|----------|-------------------------|
| Sanitary Sewer Construction Inspection | Adam Nacke | Partial | Thursday, July 27, 2023 |

Informational:

1 Misc

7-11-23 NS Site visited and the crews yesterday dug up man hole D-1 sewer stub. Then today they started working on Man Hole A-1 and laid about 100 foot of pipe.

7-12-23 NS Site visited and the crews today dug and laid about 50 feet of pipe. From A-1 and the crew is about to set Man hole A-2. Also the crew is installing the private tie in stubs. the crew is going to bury them tonight before the rain hits. I stayed until 5pm

7-13-23 NS Site visited the crews are working at A-2 manhole. The other crew is working on sewer to connect to D-2 Man hole. Crew is running into a lot of rock. Crew 2 put in D-2 and back filled Crew 1 only made it 100 feet until they started to hit major rock. I left the job at 4pm

7-14-23 NS Site visited crew put in Man hole D-2 and about 50 feet of pipe then left before lunch.

7-17-23 NS Site visited and crews are working on sewer.

7-18-23 NS Site visited and the crews are working on sewer but are hitting rock. no pipe put in

7-19-23 NS Site visited and the crews are working on sewer but are hitting rock. No pipe installed

7-20-23 NS Site visited and the crews are working on sewer but are hitting rock. 1 stick installed

7-21-23 NS Site visited and the crews are not working because of rain.

7-24-23 NS Site visited and the crews are working on sewer but are hitting rock. 2 sticks and MH installed

7-25-23 NS Site visited and the crews are working on sewer but are hitting rock.

7-26-23 NS Site visited and the crews are working on sewer they put in 300 feet of pipe today with out hitting rock.

7-27-23 NS Site visited and the crews are working on sewer they put in 150 feet of pipe today with out hitting rock. Man Hole A-2 A-3 A-4 are put in the ground. with a 1% slope

7-27-23 NS Site visited workers are not working today since rain.

Comments: