

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215636
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Devon Perry	Partial	Tuesday, August 15, 2023

Informational:

1 Misc

Tony's crew was onsite digging holes for sanitary sewer wye cut ins. 10/4/22 ES

Tony's crew had exposed 8" pvc sewer main and were setting their trench boxes to begin cutting out sections to install wyes. They had SDR26 wyes and max adapter couplings onsite. Will begin work tomorrow if they receive their pump to perform bypass on sewer main. Also let them know we needed at least 4' in between any fittings, this might require them to cut out a little further if they encountered bells in their connection holes. 10/5/22 ES

Spoke with Tony and Scott with Trinity Excavating about concerns with location of lot 71's sanitary sewer stub in correlation to the new MH 2-1. It appears this connection will be too close(within 4' of outside wall of the new MH) and will need to most likely be moved to the East side of this new MH. 10/5/22 ES

Tony's crew had fusible pipe completed today. Plugged MH 35-411 and bypass pumped to MH 35-410 and installed wye connection for lot 66 on existing 8" SDR26 sanitary sewer line. 10/6/22 ES

Tony's crew worked on installing wyes on existing 8" public sanitary line.

Installed lots 67 and 69 wyes while bypass pumping using MH 35-411 to 35-410 again. 10/7/22 ES

Tony's crew working on laying out laterals for the wyes they had cut in. Had lot 66 laid and working on lot 67. 10/10/22 ES

Tony's crew working on backfilling pipe lot 66 and 67, They had placed a solid block under each wye connection for additional support. We also talked about getting their impervious trench checks put in and explained specs from the detail sheet for those. 10/11/22 ES

Tony's crew poured ditch checks for lot 66, 67, and 69 laterals. Backfilled lots 67 and 69 lateral lines marking end of pipe with white pvc standpipes. Also began digging for lot 68 lateral install. While digging for lot 68 uncovered 2 existing Tee connections. Spoke with Steve and Kent regarding these and it was determined they will need to cut both Tee connections out and replace with just the single wye as indicated on plans. Shared an older set of prints with Tony showing him we might run into this same scenario as we work closer towards lot 75. 10/12/22 ES

Tony's crew finished backfilling open holes from lots 66 and 69 lateral installs. Then they completed the cut in of the new wye on lot 68 using 2 max adapters, and cutting out the two existing tee connections that were exposed in their hole. They ran 1 stick of 4" SDR26 pipe out of wye to continue their lateral construction. 10/14/22 ES

Trinity crew set MH 2-1 and service wye for lot 71. The wye for lot 71 was installed ~4.5' to the east of MH 2-1 as where it was designed on plans was outside of DNC specs. 10/27/22 ES

Tony's crew worked on laying pipe out for lot 71 service, and began working out on private line 2 from MH 2-1. 10/28/22 ES

Trinity crew installed 3 sticks of 8" SDR26 pipe from MH 2-1 towards MH 2-2 and plugged pipe and marked at ground level. Also began digging holes to prepare for installation of MH 1-1 and service for lot 65. These installations will take place early next week, they are closing NB Longview Blvd in order to pump around existing manholes. 10/29/22 ES

Informational:
2 Misc

Trinity crew installed MH 1-1 inline on existing public main for new private sanitary line 1. Also installed service wye for lot 65. 10/31/22 ES

11-2-22 RH. Sanitary MH 4-1 was placed connecting to exciting Sanitary. They used Max adapters to connect to the main line. The inlet will not be poured until tomorrow. One of the sides of the pipe did not line up correctly vertically but contractor installed and said that it was ok.

Trinity crew worked on pouring inverts in new manholes 1-1, 2-1, and 4-1. Also began stacking out MH 1-1 and 2-1 and backfilling in prior to rain. 11/3/22 ES

Trinity crew worked on digging out service for lot 65 to run lateral pipe. Also began putting barrel sections on MH 2-1 and 4-1. 11/7/22 ES

11-14-22 RH. Lateral continue to be dug and placed connecting to existing Sanitary main between Existing Sanitary MH and MH 4-1. 3 Y's were placed today.

11-16-22 RH. Crew started connecting stubs to Y's placed on the 14th. Rock had to be broke out to place stubs.

Trinity crew working on lateral for lot 76, had lots 77 and 78 dug up, but had not cut in wye connections. 11/17/22am ES

11-17-22 RH. Contractor started setting up to cut in Y's for Lots 78 and 79. Contractor plugged the area up stream and cut in Y. Y was then plugged.

Trinity crew continued work on sanitary wye cut ins. Ran stub for lot 79 and backfilled and then cut in wye for lot 80 and began laying stub line out. 11/18/22 ES

Trinity crew was working on laying pipe towards 4-2 and set base for 4-2. 11/21/22 ES

11-22-22 RH. Sanitary crew is just placing MH lids on structures until they finish pumping out hole where they will continue to dig out more sanitary.

12-2-22 RH. Sanitary crew began digging out trench from sanitary from 1-1 to 1-2.

12-5-22 RH. Contractor started filling around Sanitary MH 1-1 and while compacting moved the top sections. They are now going to take apart and put back together before continuing toward 1-2.

12-6-22 RH. Contractor has decided to use aggregate to encase sanitary in the ground instead of fill on jobsite.

12-7-22 RH. Contractor is continuing toward MH 1-2. The y for Lot 1 was placed.

12-14-22 RH. Contractor installed Sanitary MH 1-2. They then started running the Stubs for Lots 65 and 66. They planned to continue to lots 67 and on now that the old storm structure pipe was out of the way.

12-15-22 RH. Contractor continues to install stubs for Lots. Stubs 67 and 68 were being placed while on site. Contractor plans to install stub 69 as well today. Stub was place for lot 69.

12-16-22 RH. Contractors are breaking out rock to continue to place sanitary line. Contractor is also placing the stub for Lot 70.

12-28-22 RH. Contractor is starting to dig the Sanitary Line 1 again. They are going to dig stubs as they dig the main.

1-4-23 RH. Contractor started on sanitary today on Line 1. Contractor will dig a long trench installing the 8" main and then start installing rest of the stubs for each property. Contractor was able to get to 11+00 when they had to stop work.

1-5-23 RH. Contractor continued to dig the Sanitary Line 1 starting at 11+00. AM inspection showed they had placed line up to lot 5 with Y's being installed as they dug out the trench. Contractor got to lot 7.

1-6-23 RH. Contractor continues to lay sanitary line 1 with trench falling in. Once the trench box is moved the sides of trench fall in. They will dig out the material that fell in to start compacting over the line. Contractor has placed line up to Lot 9 station 12+20.

1-9-22 RH. Contractor continued on Sanitary Line 1 from 12+20 Lot 9 and was at Lot 10 by AM. Work will stop once all Y's are installed that are on site. Contractor is looking into soil conditions.

2-21-23 RH. Sanitary stubs were being dug up from lot 1 to 14. All fill was being removed from site and would be replaced from the stockpile on site.

3-14-23 RH. Sanitary laterals started to be installed on sanitary line 1. Fill was all removed and laterals were installed onto the y's.

3-15-23 RH. Sanitary laterals continued to be placed from lots 4 to lots 8. Laterals will continued to be installed and filled in.

3-16-23 RH. Sanitary laterals were installed from Lots 15 to Lots 18. Contractor was reminded Y's coming off the main needed to be between 30 and 45 degrees.

3-20-23 RH Sanitary lateral for Lot 19 was installed. Contracotor has started filling over the laterals now that they are placed for lots 15-19.

3-23-23 RH. Saniatry Line 1 continues to have laterals place off of the Y's. Contractor is pumping water out of hole in the morning and will continue to place fill and test compaction on site.

3-29-23 RH. Sanitary Line 1 was found to be out of grade when installing laterals. When investigated it was found to be due to MH 1-2 being off grade so entire main and laterals were removed. MH 1-2 will be adjusted.

Corrective Action Required:

3 Miscellaneous
 Correction

7-28-23 DP. General Contractor O'Reilly Build was sent over the inspection videos and report from the Water department this week. The repair list is substantial and is going to require removing most of Curry to fix issues. They are game planning ideas of next steps.

Informational:

4	Misc	8-10-23 DP. Contractor decided to replace the entire existing sewer main down Curry instead of trying to fix all of the required repairs. They have started exposing the pipe on the far east end of Curry today. The water department wants the sewer main installed and tested before put back in service. Contractor has Sunbelt rentals on site currently installing their pump system. 8-11-23 DP. Contractor is continuing to replace the sewer main on curry. 8-15-23 Crew is still working on replacing sewer.
---	------	---

Comments: