

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 640861220 NW  
MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	John Jackson	Partial	Friday, August 18, 2023

Informational:

1 Misc

08/15/23 Tuesday JMJ ( Freedom Concrete )

Contract has formed and place material to pour side along Main Street.  
Contractor is pouring sidewalks on the Northside of Main Street.

8/16/23 Wednesday JMJ ( Freedom Concrete )

Continued pouring sidewalks on the Northside Main Street heading  
Northwest.

Contractor jumped to the Southside heading Southeast because asphalt base  
is being installed today also.

08/17/23 Thursday JMJ ( Freedom Concrete )

Continued pouring sidewalks on the Northside Main Street heading  
Northwest.

08/18/23 Friday JMJ ( Freedom Concrete )

Contractor is on pouring sidewalks the Southside of Main Street moving  
Northeast along building #1.

**Comments:**