

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225393
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Partial	Thursday, August 31, 2023

Informational:

1	Misc	6-30-23 BR 10' of storm sewer was install on east side of building.
		7-11-23 BR 60' of storm sewer was installed on east side as well 100' storm sewer was installed on the south side of the buildin
		7-20-23 BR Sand trap line on west side of building connect to storm sewer
		8-29-23 BR 12" storm sewer was in installation from new manhole 1000.JB to (1001. AI) 30" inlet with dome grate.
		8-31-23 BR 12" Storm sewer was installed from (1001.AI) 30" inlet with dome gate to(1003.CI) 2"x3" curb inlet.
		9-1-23 BR 12" Storm sewer was istalled from (1003.CI) 2"x3" curb inlet to (1004.CI) 2"x3" curb inlet

Comments: