

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20230406  
Address: 1204 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Nick Scott	Partial	Tuesday, September 05, 2023

Informational:

1	Misc	8-21-23 NS Trucks have started hauling in storm water supplies. 8-22-23 NS Trucks have started hauling storm water supplies 8-23-23 Site visited and crews have not touched the supplies until the sewer is complete. 8-31-23 Crews will be starting on storm water today 9-5-23 NS Crews started today on storm water installation 929.94 to 930.63 9-6-23 NS Crews worked on storm water installation of 930.10 930.75 9-7-23 NS Crews worked on storm water installation of 934.55 938.55 9-8-23 NS Crews worked on storm water installation of 939.10 939.09 9-11-23 NS Crews worked collars around storm boxes 9-12-23 NS Crews worked collars around storm boxes 9-13-23 NS Crews worked collars around storm boxes 9-14-23 NS Crews worked on storm water installation of 947.68 944.07 9-15-23 NS Crews worked on storm water installation of 951.26 954.28 9-18-23 NS Crews worked collars around storm boxes the crew also had a 3rd part tester out there testing the dirt 9-19-23 NS Crews worked collars around storm boxes the crew also had a 3rd part tester out there testing the dirt
---	------	---

**Comments:**