

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231105
Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Passed	Tuesday, September 26, 2023

Informational:

1 Misc

08/11/23 Friday JMJ (ESS)

Contractor has started installation of private water line at or around Sta 14+00.

Summit Trilogy is the update plans 04/23 for private water line, contractor will install approximate 500' of 8" schedule 900 PVC.

08/16/23 Wednesday JMJ (ESS)

Contractor installed approximately 460' of water line & a fire hydrant yesterday.

Contractor continued to installed water line as per project plans.

09/12/23 Tuesday JMJ (ESS)

Contractor excavating for back flow vaults to be installed per plan and working completing installation of water throughout the project. Fire hydrant and short legs of water main connecting to the under slab of proposed apartment buildings.

09/13/23 Contractor installed the 4 backflow vaults as-per project plans on page C-900.

09/14/23 Contractor continued the install backflow vaults and related site

water main system.

09/21/23 Thursday JMJ (ESS)

Contractor has completed the installation of (4) backflows as per project plan & the install of fire line and hydrant on the Northeast side of project. Tie-in for project will happen on Monday no customers will be effected.

09/26/23 Tuesday JMJ (ESS)

Contractor tie-in 12" water main to the 12" sleeve, 8"X12" tee, 2/ 8" 11 & 1/4" bends.

Approximate 10' of 8" C-900 pipe to the newly installed 8" valve.

Comments: