

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20231910
Address: 2622 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Anthony Agcopra	Passed	Monday, October 16, 2023

Informational:

1	Misc	9-25-23 A.A, DW is formed. Aggregate is compacted. Will need to maintain 2% through approach. Approved to pour 10-2-23 Dustin A, DW is poured. Slopes are in compliance . Cannot pass until forms are pulled 10-10-23 Dustin A, Conditions have not changed 10-16-23 Dustin A, Forms pulled, Passed
---	------	--

Comments: