

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20225294  
Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Nick Scott	Partial	Thursday, June 08, 2023

Informational:

1	Misc	<p>3-24-23 DP. Crew poured straddle blocks in preparation of moving the water main. Crew digging the driveway also exposed the water main which will end up being with in 1' of finished grade. That has been sent to Rodney to deal with.</p> <p>3-27-23 DP. Crew has started exposing water main in preparation for moving it under the storm pipe possibly this weekend.</p> <p>4-3-23 DP. Crew was "dry fitting" the water line under the storm line in preparation for when it's time to actually do the tie in</p> <p>3-7-23 DP. Crew is potholing the water main today and has the 2" service tap scheduled for next week</p> <p>4-13-23 NS Crew still has not proceeded with water line. They are waiting for there engineers and CIP project manager to get them design of the new water main.</p> <p>5-17-23 NS Talked to Nat the Forman and he is going to get with the daycare that will be affected with the water tie in. Nat brought up that they might have to put storm water in before the new water main.</p> <p>5-18-23 NS Site visited and it appears that water pipe is being put in with tracer wire and blue dig tape. They are putting gravel and will pour kicker blocks later today. They want to do a pressure test tomorrow. They still do not know when they are going to do a tie in.</p> <p>5-18-23 NS Site visited and the crew will not be doing a pressure test</p>
---	------	--

tomorrow because they are going to pour the kicker blocks tomorrow and next week they will do a pressure test.

5-22-23 NS Site visited and the crew poured kickers and did a pressure test and it passed they chlorinated it and will let it set for 24 hours and will flush it tomorrow and be ready for a test Wednesday.

6-8-23 NS both water test have passed. and water main has been tied into existing water main. Fire hydrant has been removed and a new one has been put in.

**Comments:**