

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20234052
Address: 150 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	John Jackson	Partial	Tuesday, December 05, 2023

Informational:
1 Misc

11/30/23 Thursday JMJ

Contractor installed floor for backflow vault 11/29/23 Wednesday
Today contractor began boring and installation of PVC encasement for the relocation of fire hydrant.
Encasement under Schlotzsky's driveway entrance.

12/04/23 Monday JMJ

Contractor plans to continue the installation of 6" PVC water main through PVC 100' encasement with boots at each ends. Contractor is trying to relocate hydrant. Hydrant will be out of service until new fire and water main are installed.

12/05/23 Tuesday JMJ

Contractor continued the construction of 6" water as-per plan valve for hydrant was shut and will be used to separate exist water line from newly installed.

Comments: