

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20234052
Address: 150 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Tuesday, December 12, 2023

Informational:

1 Misc

12/07/23 Thursday JMJ (Capital Builders)
Contractor installed storm inlet on the Northwest side of the project.

12/11/23 Monday JMJ (Capital Builders)
Contractor continued to excavate for storm line.

12/12/23 Tuesday JMJ (Capital Builders)
Contractor completed the installation of HDPE storm line on the North side of building project as-per project plans. Approximately 100' of 18" HDPE storm line. Collar was poured today on newly installed storm inlet on the Northwest side of project.

Comments: