

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222783
Address: 1231 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	John Jackson	Partial	Monday, December 18, 2023

Informational:

1 Misc

12/18/23 Monday JMJ (Central Plumbing-Steve)
Contractor has been working on the continued construction of fire line loop as-per project plans.
Contractor continued the installation from the Northwest to the South of project building #3.

12/20/23 Tuesday JMJ (Central Plumbing-Steve)
Contractor has installed approximately 1,400 feet of 8" fire main loop on Monday and Tuesday.
Contractor will be install 10" fire to and 4" water main for building #3.

Comments: