

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20230682  
Address: 1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Patrick Schonfeldt	Partial	Thursday, January 04, 2024

Informational:

1	Misc	11-6-23 PS Contractor excavating on north and south sides of 150 highway for bore pits for sanitary bore under highway. Contractor breaking heavy rock on north side.
		12-5-23 PS Contractor performing street bore for sanitary
		12-6-23 PS Contractor performing street bore for sanitary
		12-11-23 PS Contractor excavating bore pits on north side of 150. Contractor looking for sleeve. Bair prepping easement with tree removal
		12-13-23 PS Contractor core drilled existing manhole MH #60-163 and installed flex boot STA 10+00
		12-14-23 PS Contractor laid sanitary pipe from existing manhole MH 60-163 to STA 11+00 and moving towards 12+00. PM Contractor laid sanitary pipe to 12+00 near MH 1-1
		12-19-23 PS Contractor installed pipe at 12+00 and is currently installing manhole SS 1-1 at STA 12+28.52, on north side of 150 contractor is breaking rock for installation of manhole SS 1-4. PM contractor placed manhole SS 1-1

and installing sanitary line at 13+00

12-20-23 PS Contractor installing pipe at 13+00, on north side of 150 crew dropping trench boxes and prepping pit PM contractor installing sanitary pipe at 14+00, at 150 highway crossing pipe installed at 25+00 and 26+00, stainless steel spacers observed on sanitary pipe, on north side of 150 contractor installed manhole SS1-4 at 26+60.05

12-21-23 PS Contractor installing pipe at 14+00, invert poured at manhole SS 1-1, on north side 150 contractor connected pipe from bore pit crossing 26+00 to manhole SS 1-4 PM contractor installing pipe at 14+00 near 15+00, inverts poured for manholes SS 1-2 and SS 1-3

1-2-24 PS Contractor excavating at 15+00, on north side of 150 contractor excavating at sanitary lines at manhole SS1-4 Contractor installed pipe at 15+00 and currently excavating at 16+00.

1-3-24 PS Contractor installed line at 16+00 and currently excavating at 17+00 for line install. Backfilling sanitary line at 15+00 and 14+00. On north side 150 contractor excavating for sanitary line at 27+00 PM contractor installed pipe at 17+00, excavating to set manhole SS 1-2 at 17+28.52

1-4-24 PS Contractor backfilling at 16+00 and 17+00, manhole SS 1-2 set at 17+28.52, on north side 150 contractor breaking rock and excavating at 27+00 PM Contractor poured invert at manhole SS 1-2 with one stick passed manhole at 18+00

**Comments:**