

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230682
Address: 1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Patrick Schonfeldt	Partial	Wednesday, January 24, 2024

Informational:

1	Misc	11-6-23 PS Contractor excavating on north and south sides of 150 highway for bore pits for sanitary bore under highway. Contractor breaking heavy rock on north side.
		12-5-23 PS Contractor performing street bore for sanitary
		12-6-23 PS Contractor performing street bore for sanitary
		12-11-23 PS Contractor excavating bore pits on north side of 150. Contractor looking for sleeve. Bair prepping easement with tree removal
		12-13-23 PS Contractor core drilled existing manhole MH #60-163 and installed flex boot STA 10+00
		12-14-23 PS Contractor laid sanitary pipe from existing manhole MH 60-163 to STA 11+00 and moving towards 12+00. PM Contractor laid sanitary pipe to 12+00 near MH 1-1
		12-19-23 PS Contractor installed pipe at 12+00 and is currently installing manhole SS 1-1 at STA 12+28.52, on north side of 150 contractor is breaking rock for installation of manhole SS 1-4. PM contractor placed manhole SS 1-1

and installing sanitary line at 13+00

12-20-23 PS Contractor installing pipe at 13+00, on north side of 150 crew dropping trench boxes and prepping pit PM contractor installing sanitary pipe at 14+00, at 150 highway crossing pipe installed at 25+00 and 26+00, stainless steel spacers observed on sanitary pipe, on north side of 150 contractor installed manhole SS1-4 at 26+60.05

12-21-23 PS Contractor installing pipe at 14+00, invert poured at manhole SS 1-1, on north side 150 contractor connected pipe from bore pit crossing 26+00 to manhole SS 1-4 PM contractor installing pipe at 14+00 near 15+00, inverts poured for manholes SS 1-2 and SS 1-3

1-2-24 PS Contractor excavating at 15+00, on north side of 150 contractor excavating at sanitary lines at manhole SS1-4 Contractor installed pipe at 15+00 and currently excavating at 16+00.

1-3-24 PS Contractor installed line at 16+00 and currently excavating at 17+00 for line install. Backfilling sanitary line at 15+00 and 14+00. On north side 150 contractor excavating for sanitary line at 27+00 PM contractor installed pipe at 17+00, excavating to set manhole SS 1-2 at 17+28.52

1-4-24 PS Contractor backfilling at 16+00 and 17+00, manhole SS 1-2 set at 17+28.52, on north side 150 contractor breaking rock and excavating at 27+00 PM Contractor poured invert at manhole SS 1-2 with one stick passed manhole at 18+00

1-5-24 PS Contractor excavating at 18+00, north side 150 contractor laid two sticks of pipe out of manhole SS 1-4 at 27+00 and currently removing shoring to stack manhole SS 1-4. PM contractor backfilling at 27+00 at approved areas and installed pipe at 18+00 and backfilling 17+00

1-8-24 PS Contractor installed pipe to 20+00, wye added to line for homeowner future service connection per plans at 19+85.76. On north side 150 contractor breaking rock and installing pipe at 27+00

1-23-24 PS Contractor installing pipe and excavating at 20+00

1-24-24 PS Contractor installing pipe and excavating at 20+00, on north side contractor excavating and breaking rock at 27+00

Comments: