

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231814  
Address: 2201 NE TOWN CENTRE BLVD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Hydrostatic Test</b>	Nick Scott	Partial	Thursday, February 01, 2024

Informational:

1	Misc	1-31-24 NS Site visited to do a Hydro test and the first one was started at 10:45am and failed at 12:37pm it had dropped 7psi. 1-31-24 NS 2nd hydro test started at 12:41pm 1-31-24 NS 2nd Hydro Test passed at 2:41pm with 0 psi lost 2-1-24 NS Ben the site super said that they are going to change the service line to a 3 inc line and when that happens that will need to be pressured tested as well.
---	------	---

**Comments:**