

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223975
Address: 204 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Kyle Beard	Passed	Monday, February 05, 2024

Informational:

2	Miscellaneous Correction	-Exterior sheeting was covered prior to all rough inspection. -All rough was inspected and passed by a third party. -Electrical panel is located on the exterior west side and will be inspected at a later date. Interior electrical passed Okay to insulate. No screw pattern inspection needed. Call for above ceiling inspection prior to hard lid for Sheetrock
---	--------------------------	---

Comments: