

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230682
Address: 1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Patrick Schonfeldt	Partial	Monday, February 26, 2024

Informational:

1	Misc	2-20-24 PS Contractor set storm box ST P1-2 at 10+37.01, excavating at 11+00 for RCP storm pipe. PM contractor set RCP storm pipe from ST P1-2 to 10+50 and set storm box ST P1-3
		2-21-24 PS contractor setting RCP storm pipe at 11+00 towards ST P1-3
		2-22-24 PS Contractor installing final RCP pipe to box ST P1-3 on south line. Contractor laid final RCP pipe to ST P1-3 and provided gravel cover over piping
		2-23-24 PS Contractor poured collars at RCP storm boxes ST P1-2 and ST P1-3
		2-26-24 PS Contractor spreading gravel coverage across top of RCP pipe, flowable fill expected at trench later today PM contractor pouring flowable fill through storm/sanitary trench at arboridge dr

Comments: