

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232726

Address: 501 NW COLBERN RD, LEES SUMMIT, MO 640861810 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Devon Perry	Partial	Wednesday, February 28, 2024

Informational:

1 Misc

12-19-23 DP. Tyler's crew started installing the 72"x60" box culvert today. They installed 4 sections. They spent most of the day securing the base laying multiple inches of 3" shot rock.

12-20-23 DP. Tyler's crew was finishing up the 72"x60" box culvert (line A) today. They were digging in the deep detention basin on the west side of the outlet this afternoon. There are also installing a nice ditch check on the east side of the culvert before the rain comes this week.

2-26-24 DP Jays crew is installing box culvert.

2-27-24 DP. Jays crew is still on site installing this box culvert. They are using required mastic and sealant. They are also gator wrapping the joints.

2-28-24 DP. Jays crew is still working towards completing the box covert.

Comments: