

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233628
Address: 3211 SW ENOCH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, March 22, 2024

Corrective Action Required:

2 Misc

- secure conduit within 12" of service panel
- address holes drilled to close to one another above garage, garage entry, laundry
- anchor bolt nuts missing at garage
- missing stud in stud packs at dining room plans call for 5
- missing king studs at great room window ends
- missing hanger on double 2x10 above master bed
- missing king studs at front entry wall. Plans call for 2
- missing hanger above bed 4 for triple 2x12
- missing nails in hanger above bed 4
- address return Air open to attic space
- electrical not landed above attic access
- missing nails in hanger
- missing hangers on triple above stairs 2nd floor
- anchor all steel columns in basement
- missing double joist on C joist schedule throughout basement (4) missing
- joist above S wall basement over notched, drilled
- sister exterior wall studs over notched for anchor bolts
- ufer ground needs to be directly connected to service disconnect (uninterrupted)

Comments: