

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240545
Address: 3713 SW CLAYTON PL, LEES SUMMIT, MO 640823715 SW CLAYTON PL, LEES SUMMIT, MO
640823717 SW CLAYTON PL, LEES SUMMIT, MO 640823711 SW CLAYTON PL, LEES
SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Kyle Beard	Failed	Friday, March 22, 2024

Corrective Action Required:

1	Miscellaneous Correction	Footing has been completed and signed off by a third party. The third party stated in their report that erosion control was in place at the time of their inspection. A spot inspection was conducted and full erosion control measures were not implemented at the site. Footing inspection is denied until full erosion control is completed 03/22/24 KBEARD
---	-----------------------------	---

Comments: