

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20232899  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                 | Inspector:    | Outcome: | Date:                  |
|---|---------------|----------|------------------------|
| <b>Water Line - Construction Inspection</b> | Bobby Richest | Partial  | Monday, April 08, 2024 |

Informational:

|   |      |   |
|---|------|---|
| 1 | Misc | 10-23-23 BR Contractor installed 200' of 12" water main on Sta.14+50 - Sta.12+75 south east side of property. |
|   |      | 10-31-23 BR Contractor installed 250' of 12" water main on Sta.12+75 - Sta.11+00                              |
|   |      | 11-1-23 BR Contractor installed 400' of 12" water main on Sta. 11+00 - Sta. 7+00                              |
|   |      | 11-6-23 BR Contractor installed 400' of 12" water main on Sta. 7+00 - Sta. 3+50                               |
|   |      | 11-8-23 BR Contractor installed 300' of 12" water main on Sta.3+50 - Sta.0+75                                 |
|   |      | 11-9-23 BR Contractor installed 100' of 12" water main line B Sta.0+00 - Sta.1+00                             |
|   |      | 11-16-23 BR Contractor installed 400' of 12" water main on line B Sta. 1+00 - Sta. 5+00                       |
|   |      | 4-8-24 RH. Contractor started digging up for the 16" water line connection.                                   |

**Comments:**