

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232726

Address: 501 NW COLBERN RD, LEES SUMMIT, MO 640861810 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Devon Perry	Partial	Tuesday, April 16, 2024

Informational:

1 Misc

4/11/24 DP. Travis' crew started installing Public water line B today. They have adequate aggregate under the pipe, and above the pipe. They are running tracer wire and wate tape as well. On Colburn Road where they are suppose to tie into the 12" pipe that CIP is laying, isn't in yet. ESS plans show installing 1 valve to the CROSS but their plans were drawn off of that CROSS already being installed. I touched base with ESS and Insentric and also CIP inspector Joe which sent to his PM. ESS knows if they do install the CROSS, it will require 4 valves.

4-12-24 DP. Travis' crew is still installing the public water line "B" today. They have almost made it to the corner of Colburn and Lee's Summit Rd. where they had a third party contractor potholing utilities.

4-16-24 DP. Travis' Crew is onsite today installing public water line B. They are at the intersection of Colburn and Douglass working towards the Tee where they will bore under Colburn to the south property.

Comments: