

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231204
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Wednesday, May 01, 2024

Informational:

1 Misc

4-22-24 BR Contractor installed MH A-12 structure

4-23-24 BR Contractor installed 150' of 8" PVC from MH A-12.

4-24-24 BR Contractor installed MH A-13 structure. Also installed 300' of 8" PVC from MH A-12 to MH A-13.

4-25-24 JMJ Contractor installed approximately 98' of 8" SDR (PVC) from MH A-13 toward MH A-14.

Contractor was breaking rock and inclement weather caused slowed progress.

4-29-24 BR Contractor installed 100' of 8" PVC to MH A-14 and installed MH A-14 structure installed.

4-30-24 BR Contractor installed 105' of 8" PVC to MH A-15 and MH A-15 structure installed.

5-1-24 BR Contractor installed 200' of 8" PVC to MH A-16.

Comments: