

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20232726

Address: 501 NW COLBERN RD, LEES SUMMIT, MO 640861810 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Devon Perry	Partial	Wednesday, May 08, 2024

Informational:

1 Misc

12-19-23 DP. Tyler's crew started installing the 72"x60" box culvert today. They installed 4 sections. They spent most of the day securing the base laying multiple inches of 3" shot rock.

12-20-23 DP. Tyler's crew was finishing up the 72"x60" box culvert (line A) today. They were digging in the deep detention basin on the west side of the outlet this afternoon. There are also installing a nice ditch check on the east side of the culvert before the rain comes this week.

2-26-24 DP Jays crew is installing box culvert.

2-27-24 DP. Jays crew is still on site installing this box culvert. They are using required mastic and sealant. They are also gator wrapping the joints.

2-28-24 DP. Jays crew is still working towards completing the box covert.

3-4-24 DP. Jays crew is still working on the big box culvert.

3-15-24 DP. Jays crew has started on strom line D. They have installed D1 and D2 today.

3-17-24 DP. Jays crew is onsite today still working on installing 16" storm pipe.

3-22-24 DP. ESS is onsite today tying rebar to pour the bends of the box culverts on line B. I inspected the rebar and it was per plan. They poured the flow line today onto B-6. KCMMB 4k concrete.

3-22-24 DP. A different ESS crew is also working on Storm line E

3-28-24 DP. Both crews are working on storm line D

4-5-24 Crews have been pouring collars on storm pipes and also poured the flow line on bend 1 on the box culvert.

4-8-24 DP. Crew had bend 3 by box B5 ready for a rebar inspection today. They will be pouring in the morning.

4-11-24 DP. Crew poured the top of the tie in point on the big box culvert today.

5-6-24 DP. Crew is on site today working on storm line E.

5-8-24 DP. Crew is onsite working on line D

**Comments:**