

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20216450  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Wednesday, June 05, 2024

Informational:

1 Misc

4-16-24 BR Contractor installed MH B-4.

4-17-24 BR Contractor installed 200' of 10" PVC to MH B-4.

4-22-24 BR Contractor installed 100' of 8" PVC from MH B-4.

4-23-24 BR Contractor installed 100' of 8" PVC to MH J-1 and installed MH J-1 structure

5-15-24 JMJ The Seth crew (ESS) installed MH C-1 and installed approximately 65' of 8" PVC

Matt crew were installing 10" PVC from MH A-5 approximately 100'.

Contractor plan to pour invert for at least three manholes. Contractor were in a heavy amount of rock.

5-20-24 BR Contractor installed 80' of 10" PVC from MH B-4.

5-21-24 BR Contractor installed 30' of 10" PVC pipe to MH B-5. MH B-5 structure is installed. Contractor were in a heavy amount of rock.

5-27-24 BR Contractor (ESS) installed 150' of 10" PVC pipe to MH B-6. MH B-6

structure is installed.

5-29-24 BR Contractor (ESS) installed 150' of 8" PVC pipe to MH K-1.

5-30-24 BR Contractor (ESS) installed MH K-1 structure and 2 service wyes.

6-3-24 BR Contractor (ESS) installed 150' of 8" PVC pipe from MH K-1 and 110' of service wyes.

6-4-24 BR Contractor (ESS) installed 200' of 8" PVC pipe to MH K-2 and 55' of service wyes.

6-5-24 BR Contractor (ESS) installed MH K-2 structure and 100' of service wyes.

**Comments:**