

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232899
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Tuesday, June 11, 2024

Informational:

1	Misc	5-15-24 JMJ Josh crew ran into heavy rock and manage to set MH A-7 and install two stick of pipe.
		5-16-24 BR Contractor installed 100' of 8" PVC to MH A-8.
		5-17-24 BR Contractor installed MH A-8 structure and 25' of 8" PVC pipe.
		5-21-24 BR Contractor installed 150' of 8" PVC to MH A-9 and structure MH A-9 installed. Contractor also have CFS (Crook, Flatt, & Strobel) testing compaction on MH A-7 to MH A-8.
		5-22-24 BR Contractor installed 150' of 8" PVC pipe from MH A-9.
		5-23-24 BR Contractor installed 100' of service wye from MH A-7 to MH A-9.
		5-29-24 BR Contractor installed 50' of 12" PVC pipe from MH A-7 before running into heavy rock. Also 2nd crew installed 200' of 8' PVC to MH A-10.
		5-30-24 BR Contractor installed 200" of 8" PVC to MH A-10. MH A-10 structure is installed.

6-3-24 BR Contractor installed 70' of 8" PVC pipe from MH A-10. CFS tested compaction on MH A-8 to MH A-10. 2nd crew installed 200' of 12" PVC pipe before running into heavy rock.

6-4-24 BR Contractor installed 60' of 8" PVC pipe to MH A-11. MH A-11 structure is installed.

6-11-24 BR Contractor installed 25' of 12" PVC pipe heading to MH A-6 well still breaking heavy rock.

Comments: