

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20225614  
Address: 4101 NE PORT DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Khanh Nguyen	Failed	Thursday, June 13, 2024

Corrective Action Required:

1	Misc	-Remove the enamel at supply-side service raceway connection to service disconnect enclosure and tighten lock nut -Provide main bonding jumper sized per 250.102 from the bus bar, where the grounding electrode conductors are connected to, to the bus bar where the service grounded conductor is connected to. NEC 250.24(A)(4) -Tape EGC with green tape
---	------	---

Comments: