

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215636
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Devon Perry	Partial	Wednesday, June 26, 2024

Corrective Action Required:

1	Misc	6/24/24 DP. Last week Eric with LS water department was on site and noticed a lot of issues with the water meters that had been installed. There are multiple meters outside of the 16" to 18" requirement for depth height. There are also many meter pits that are full of dirt (rock is required in the base). At least two meter pits are installed where the 10' sidewalk will be running. These need to be moved so that the meter pits are outside of the sidewalk area. Meters that are low, need raised, meters that are high, need lowered. Pits need dirt removed and gravel added.
		6/25/24 DP. Bair has been on site continuing to remove meter pits, move and adjust meters, reset pits and add gravel where needed.

Comments: