

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20240118  
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                   | Inspector:   | Outcome: | Date:                   |
|---|--------------|----------|-------------------------|
| <b>Sanitary Sewer Construction Inspection</b> | John Jackson | Partial  | Thursday, June 27, 2024 |

Informational:

1 Misc

05/20/24 Monday JMJ

Contractor potholing and locating exist sanitary & storm lines.  
(SDI) Contractor will be installing the sanitary line.

05/21/24 Tuesday JMJ

Contractor cored into existing manhole and install boot to begin installation of 8" PVC (SDR-26) sanitary pipe. The contractor installed the sanitary line coming out of the existing MH.

@3.20% instead of the 3.45% as per project plans. Contractor was able to install a few sticks of pipe.

05/22/24 Wednesday JMJ Sub-Contractor SDI

Contractor installed approximately 28' of 8" PVC (SDR-26).  
Progress has been slow do to existing utilities in the ground.

05/28/24 Tuesday JMJ

Contractor installed approximately 25' of 8" PVC (SDR-26) and began to install base of MH-1 as per project plans 05/23/24 Thursday. Contractor continued the installation of sanitary sewer line.

05/29/24 Wednesday JMJ

Contractor continued to install 8" sanitary line. Contractor had to make field changes due to the existing utilities. Changes are not major but new install by a few feet as needed.

05/30/24 Thursday JMJ Sub-Contractor SDI

Contractor was able to install MH-2 and laid approximately 42' of 8" (SDR-26). Contractor backfilled and reopen North entrance for residence.

06/03/24 Monday JMJ Sub-Contractor SDI

Contractor was only able to install a few stick of pipe out MH-2 due to existing utilities. Contractor backfilled excavation.

06/04/24 Tuesday JMJ General Contractor Straub / Sub-Contractor SDI

Contractor was able to install approximately 70' yesterday and 100' today of 8" (SDR-26).

06/05/24 Wednesday JMJ General Contractor Straub / Sub-Contractor SDI

Contractor installed MH-3 as-per project plan progress was slow due to exist and abandon utilities.

The SDI continued installation of sanitary main.

06/11/24 Tuesday JMJ General Contractor Straub / Sub-Contractor SDI

Contractor plans to installed invert MH-3. They have continue to install sanitary as-per project plans.

06/13/24 Thursday JMJ (General Contractor Straub / Sub-Contractor SDI)

Contractor tied-in MH A-4 to existing sanitary.

06/17/24 Monday JMJ (General Contractor Straub / Sub-Contractor SDI)

Contractor installed the 4" lateral for the future Dog Park. Contractor excavating to install MH A-5 on existing main.

06/18/24 Tuesday JMJ (General Contractor Straub / Sub-Contractor SDI)

Contractor installed MH A-5 to tie-in to existing main to abandon existing main hole & main.

06/19/24 Wednesday JMJ (General Contractor Straub / Sub-Contractor SDI)

Contractor continued to stack and install the sections of MH A-5.

06/25/24 Tuesday JMJ (General Contractor Straub / Sub-Contractor SDI)

Contractor finish the install of MH A-5 and rerouted existing lateral to (MH A-5).

Abandon sanitary line & existing MH were backfilled with flowable fill.

06/27/24 Thursday JMJ (General Contractor Straub / Sub-Contractor)

Contractor still working to complete MH A-5 and sanitary line toward the MH.

**Comments:**