

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230994
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Bobby Richest	Partial	Tuesday, July 02, 2024

Informational:

1 Misc

5-20-24 BR No work is being done on site.

5-22-24 BR Contractor placed aggregate and compacted rock for the base of retaining wall on the east side of build pad.

5-23-24 BR Contractor installed 2nd and 3rd layer of retaining wall.

5-29-24 BR Contractor installed 4th layer on retaining wall.

6-6-24 BR Contractor is working on building pad.

6-17-24 BR Contractor is working on building pad and digging for fuel pump silos.

6-25-24 BR Contractor is working on digging for fuel tanks placement.

7-2-24 BR No work is being done do to site is to wet do to rain events.

Comments: