

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225614
Address: 4101 NE PORT DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Khanh Nguyen	Failed	Wednesday, July 03, 2024

Corrective Action Required:	
1 DCM3 ESC REQUIRED 2 DAY	IMMEDIATE STREET CLEANUP REQUIRED. CLEAN SILT&DEBRIS OFF THE STREET. RESTORE EROSION CONTROL ALONG THE STREET. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.

Corrective Action Required:	
2 DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.

Comments: