

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20240055  
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Tuesday, July 09, 2024

Corrective Action Required:

- |   |      |   |
|---|------|---|
| 1 | Misc | **Vents to Roof approved to re connect          |
|   |      | -Provide truss plans for re inspection          |
|   |      | UNITS A/B                                       |
|   |      | -Install PAFs 12" oc to steel columns per plan' |
|   |      | --Install missing stud at NE corner-NAIL 12" oc |
|   |      | -Secure all MC within 12" of boxes              |
|   |      | -Seal top plate penetrations                    |
|   |      | -Reattach truss bracing to demising wall        |
|   |      | -Install joist hangers at RTU framing           |
|   |      | -Missing anchor bolts both sides of West door   |
|   |      | UNIT C/D  |
|   |      | -OK   |
|   |      | UNIT E/F  |
|   |      | -Strap top plate lapped less than 48"           |
|   |      | -Secure mc                                      |
|   |      | -Seal plate penetrations                        |

UNITS G/H

- Tie top plates together at steel columns
- Install PAFs 12" oc to columns
- Missing truss hangers and H2.5's at girder truss SW corner
- Seal plate penetrations
- Secure mc
- Reattach truss bracing

**Comments:**