

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20241951

Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 64081  
3150 NW PARAGON PKWY, LEES SUMMIT,  
MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Partial	Wednesday, July 10, 2024

Informational:

1	Misc	07/09/24 Tuesday JMJ (Rodriguez Construction) Contractor began to install 12" Serta Lock water pipe. The vendor delivered the wrong bolts to site so, the contractor set up for today.
		07/10/24 Wednesday JMJ (Rodriguez Construction) Contractor installed approximately 260' of 12" serta lock water pipe as per project plans.

**Comments:**