

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20232726  
Address: 2200 NE DOUGLAS ST, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Devon Perry	Partial	Thursday, July 11, 2024

Informational:

1 Misc

4/11/24 DP. Travis' crew started installing Public water line B today. They have adequate aggregate under the pipe, and above the pipe. They are running tracer wire and wate tape as well. On Colburn Road where they are suppose to tie into the 12" pipe that CIP is laying, isn't in yet. ESS plans show installing 1 valve to the CROSS but their plans were drawn off of that CROSS already being installed. I touched base with ESS and Insentric and also CIP inspector Joe which sent to his PM. ESS knows if they do install the CROSS, it will require 4 valves.

4-12-24 DP. Travis' crew is still installing the public water line "B" today. They have almost made it to the corner of Colburn and Lee's Summit Rd. where they had a third party contractor potholing utilities.

4-16-24 DP. Travis' Crew is onsite today installing public water line B. They are at the intersection of Colburn and Douglass working towards the Tee where they will bore under Colburn to the south property.

4/17/24 DP. Travis' crew jumped on the south side of Colbern today and is working on Line A.

4-22-24 DP. Travis' crew is working on Line A

4-23-24 DP. Crew is finishing up what they can install on line A. They are to the ending point where they need to tie in with the 12" that CIP is bringing up Colburn, which isn't installed yet.

7-10-24 DP. Crew is picking up the 12" public water line and working towards the north. They are setting the first backflow vault where the 6" private will tie into the 12" public.

**Comments:**