

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231975
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	Bobby Richest	Partial	Tuesday, July 16, 2024

Informational:

1 Misc

6-14-24 BR Contractor (Bair Excavation) installed 50' of 6" PVC pipe to 1st fire hydrant on east side of building.

6-17-24 BR Contractor (Bair Excavation) installed 30' of 6" PVC pipe from 2nd fire hydrant heading to 3rd fire hydrant on west side of building.

6-21-24 BR Contractor (Bair Excavation) ran fire line stack into building fire room.

7-16-24 BR Contractor (Bair Excavation) had to move fire hydrant 1 10' to the south do to relocation of light pole to close to fire hydrant previous location.

7-17-24 BR Contractor (Bair Excavation) poured backing blocks on 22.5 bend and back of fire hydrant. Water was resorted with no leaks

Comments: