

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20241951

Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 64081
3150 NW PARAGON PKWY, LEES SUMMIT,
MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Wednesday, July 17, 2024

Informational:

1 Misc

07/09/24 Tuesday JMJ (Rodriguez Construction)

Contractor began to install 12" Sertalock water pipe. The vendor delivered the wrong bolts to site so, the contractor set up for today.

07/10/24 Wednesday JMJ (Rodriguez Construction)

Contractor installed approximately 260' of 12" Sertalock water pipe as per project plans.

07/11/24 Thursday JMJ (Rodriguez Construction)

Contractor installed approximately 140' of 12" Sertalock water pipe and tee for the hydrant.

07/15/24 Monday JMJ (Rodriguez Construction)

Contractor installed Fire hydrant and bends approximately 60' on Friday 07/12/24.

Contractor installed approximately 100' today 12" Sertalock water pipe.

07/17/24 Wednesday JMJ (Rodriguez Construction)

Contractor installed approximately 200' of 12" Sertalock water main, 12"x6" Tee, and 38' of 6" water pipe, and hydrant assembly. Contractor poured the

backing blocks for bends, & tees.

Comments: