



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20113001, Building Permit - Commercial
Address: 1499 SW MARKET ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mark Harding	Failed	Thursday, September 22, 2011

Partial Correction

1	M303 EQUIPMENT AND APPLIANCE LOCATION	DAMPERS AS SHOW ON PLANS SUBJECT TO APPROVAL AT ABOVE-CEILING INSPECTION
---	---------------------------------------	--

Partial Correction

2	M305 PIPING SUPPORT	INSTALLATION OF PLUMBING PROTECTION PLATES IN PROGRESS
---	---------------------	--

Partial Correction

3	MISC	AFTER MISSING BOCA PLATES ARE IN PLACE AT PVC PIPING AND GWB GAP AT ONE ROOF PURLIN IS CLOSED OK TO HANG GWB AT WALLS. DO NOT TAPE/MUD RATED WALLS PRIOR TO RATED ASSEMBLY INSPECTION & APPROVAL.
---	------	---

Corrective Action Required

4	MISC	IN ADDITION TO ABOVE CEILING INSPECTION: 1. BATH FANS NOT VENTED 2. GAS LINE NOT INSTALLED, PROVIDE SIZING OF GAS LINE. 3. GAS PRESSURE TEST REQUIRED 4. PAINTING OF GAS LINE WHEN COMPLETE 5. SUPPORT ALL PLUMBING ABOVE CEILING PER CODE, PEX WATER PIPING AND DWV. 6. SUPPORT OF MC CABLE AND SECURE WITHIN 12" OF BOX OR FIXTURE. 7. INSPECTION OF DOORS AND STAIR FRAMING AT 2HR OPENING.
---	------	---

8. ROOF TOP INSPECTION. PROVIDE APPROVED LADDER FOR INSPECTION.
9. DO NOT INSTALL ANY CEILING TILES BEFORE ABOVE CEILING INSPECTION.
10. FIRE DAMPERS NOT INSTALLED
11. RETURN DUCTS NOT INSTALLED
THIS IS AN UPDATED LIST ON 9-22-11
NO ABOVE CEILING INSPECTION HAS BEEN PREFORMED OR ROOF TOP INSPECTION.
THIS LIST IS TO UPDATE GC. OF CURRENT ISSUES ON THE JOB , NOT A COMPLETE LIST OR COMPLETE INSPECTION.

9.

Rated Assembly Inspection

Mark Harding

Partial

Thursday, September 22, 2011

Corrective Action Required

3 MISC

INSPECTION REQUIRED FOR 2HR WALL OPENING AT STAIRS-
CHECK DOORS AND SEAL WHEN INSTALLED

Comments: