

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20242655
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	John Jackson	Partial	Thursday, July 25, 2024

Informational:
1 Misc 06/17/24 Monday JMJ
Contractor is excavating existing curb, sidewalk, and grass median/parkway for constructure of parking lot .

Informational:
2 Misc 06/18/24 Tuesday JMJ
Contractor continued to excavate for new parking lot.

06/26/24 Wednesday JMJ
Contractor continued to excavate and install new base rock.

06/28/24 Friday JMJ (Wil-Pav)
Contractor continued to excavate for the new parking lot.

07/02/24 Tuesday JMJ (Wil-Pav)
Contractor continued to excavation.

07/09/24 Tuesday JMJ (Wil-Pav)
Contractor continued to excavation & grading of newly constructed parking lot.

07/17/24 Wednesday JMJ (Wil-Pav)

Contractor continued to grading & compacting parking lot.
The contractor began preparing parking lot for base asphalt.

07/25/24 Thursday MJJ (Wil-Pav)

Contractor continued to grade for island, & curb. Work onsite construction.

Comments: