

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20241662  
Address: 1200 SW LONGVIEW PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Devon Perry	Passed	Tuesday, July 30, 2024

Informational:

1 Misc

7-29-24 DP. SB is onsite laying base asphalt today. They are using type A3

7-29-24 DP. Superior Bowen finished laying base asphalt today. They laid 25.29 tons of KCM MB type A3 asphalt.

7-30-24 DP. Superior Bowen installed asphalt surface today. They used 18.62 tons of KCM MB type A2 asphalt

**Comments:**