

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240055
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Hydrostatic Test	Devon Perry	Partial	Friday, August 02, 2024

Informational:
1 Misc 8-2-24 DP. Rieke completed a hydrostatic test on water line A. It was tested at 150 psi for 2 hours and passed. They also chlorinated the line. It will get flushed monday with samples starting tuesday.

Comments: