

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222424
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Monday, August 05, 2024

Informational:

1	Misc	7-29-24 BR Contractor (ESS) installed fire hydrant at STA. 2+17 to 200' south on SE Bailey PKWY.
		7-30-24 DA Contractor (ESS) installed 300' of 8" water line from fire hydrant at STA. 2+17 to STA. 5+00 to 8" gate valve.
		7-31-24 DA Contractor (ESS) installed 400' of 8" water line from 8" gate valve to STA. 8+00 to fire hydrant.
		8-1-24 BR Contractor (ESS) installed 500' of 8" water line to 8" gate valve at STA. 14+40.
		8-2-24 BR Contractor (ESS) installed 330' of 8" water line to fire hydrant at STA. 17.74.
		8-5-24 BR Contractor (ESS) installed 300' of 8" water line on line 3 from STA. 0+68 - STA. 3+00 at fire hydrant. 2nd crew installed 200' of 8" water line on line 2 from STA. 12+00 - STA. 14+00 at 8x8 tee & fire hydrant.

Comments: