

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20230994  
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Bobby Richest	Partial	Friday, August 09, 2024

Informational:  
1 Misc

5-20-24 BR No work is being done on site.

5-22-24 BR Contractor placed aggregate and compacted rock for the base of retaining wall on the east side of build pad.

5-23-24 BR Contractor installed 2nd and 3rd layer of retaining wall.

5-29-24 BR Contractor installed 4th layer on retaining wall.

6-6-24 BR Contractor is working on building pad.

6-17-24 BR Contractor is working on building pad and digging for fuel pump silos.

6-25-24 BR Contractor is working on digging for fuel tanks placement.

7-2-24 BR No work is being done do to site is to wet do to rain events.

8-9-24 BR Contractor putting in fuel tanks on south west of building.

**Comments:**

