

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20240055  
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Hydrostatic Test</b>	Devon Perry	Passed	Thursday, August 22, 2024

Informational:  
1 Misc 8-2-24 DP. Rieke completed a hydrostatic test on water line A. It was tested at 150 psi for 2 hours and passed. They also chlorinated the line. It will get flushed monday with samples starting tuesday.

**Comments:**