

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240778
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Devon Perry	Partial	Friday, August 23, 2024

Informational:

1 Misc

8-21-24 DP. Floyd with She Digs It was onsite and started excavating and laying the 6" fire line. They Exposed the tie in point at STA 4+95.59 and laid 6" DIP with poly wrap up to STA 4+50. They had proper bedding under the new main.

8-23-24 DP. She Digs it is on site today and installed 60 more feet of water line and also poured kickers and a thrust block. They are laying water tape as they are backfilling.

Comments: