

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231351
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Wednesday, July 17, 2024

Informational:

1	Misc	6-14-24 BR Contractor (Selby Excavation) installed MH A-5 structure and 35' of 8" PVC pipe heading to MH A-6.
		6-17-24 BR Contractor (Selby Excavation) installed 190' of 8" PVC pipe to MH A-6. MH A-6 structure is installed along with 60' of service wyes.
		6-18-24 BR Contractor (Selby Excavation) installed 210' of 8" PVC pipe from MH A-6. MH A-7 structure is installed plus 25' of service wyes.
		6-19-24 BR Contractor (Selby Excavation) installed 120' of 8" PVC pipe from MH A-7 heading to MH A-8 plus 50' of service wyes.
		6-20-24 BR Contractor (Selby Excavation) installed 110' of 8" PVC pipe heading to MH A-8.
		6-24-24 BR Contractor (Selby Excavation) installed 180' of 8" PVC pipe to MH A-8. MH A-8 structure is installed.
		7-10-24 BR Contractor (Selby Excavation) installed 250' of 8" PVC pipe from MH A-8 heading to MH A-9.

7-11-24 BR Contractor (Selby Excavation) installed 215' of 8" PVC pipe from MH A-9 to MH A-10. MH A-10 structure is installed.

7-12-24 BR Contractor (Selby Excavation) installed 110' of service wyes between MH A-10 & MH A-8.

7-15-24 BR Contractor (Selby Excavation) installed 100' of service wyes between MH A-8 & MHA-7.

7-17-24 BR Contractor (Selby Excavation) installed 55' of service wyes between MH A-8 & MH A-7.

8-22-24 BR Contractor (Selby Excavation) installed MH 65-162 on existing sanitary main for A-line.

Comments: