

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20234141  
Address: 400 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Not Ready	Monday, August 26, 2024

Corrective Action Required:

1 Misc

\*INSPECTION FOR WALLS ONLY. ABOVE CEILING NOT READY AT THIS TIME

-Install Simpson PHD2-SDS3 hold downs per plans (at each 6x6)-MISSING AT STUD PACK BETWEEN NORTH WINDOWS

Provide engineered correction for the following

-NAIL STUD PACKS USED IN PLACE OF 6x6 POSTS PER SUBMITTED DOCUMENTS  
-Studs at load bearing exterior walls bored greater than 40%-NO CORRECTIONS MADE  
-Provide connection detail for I joists to top plate-PROVIDE LADDER FOR INSPECTION

8/26/24

-Not ready fee assessed

**Comments:**