

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222424
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Tuesday, August 27, 2024

Informational:

- 1 Misc
- 7-29-24 BR Contractor (ESS) installed fire hydrant at STA. 2+17 to 200' south on SE Bailey PKWY.
 - 08-06-24 JMJ Contractor (ESS) installed 300' of 8" main on line #2 STA 12+50 to 6+41, line #4 STA 0+00 to 0+60 crossing.
 - 8-9-24 BR Contractor (ESS) 1st crew installed 400' of 8" main on line 13. 2nd crew installed 300' of 8" main on line 2 STA. 11+00 - STA, 7+00.
 - 8-16-24 BR Contractor (ESS) 400' of 8" main on line 5 from STA. 0+00 - STA. 4+00. 2nd crew installed 500' of 8" main on line 2 from STA. 19+00 - STA. 22+00.
 - 8-26-24 BR Contractor (ESS) started excavation on SE Baylie Rd for the existing 16" water main location for boring under road for 8" water main connection.
 - 8-27-24 BR Contractor (ESS) installed 300' of 8" main on line 2 from STA. 6+00 to STA. 3+00.
 - 8-28-24 BR Contractor (ESS) installed 230' of 8" main on line 2 from STA. 3+00 to STA. 1+00.

2nd crew installed 300' of 8" main on line 4 from STA. 0+00 - STA. 3+00.

Comments: