

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20222424  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Bobby Richest	Partial	Thursday, September 12, 2024

Informational:

1	Misc	7-29-24 BR Contractor (ESS) installed fire hydrant at STA. 2+17 to 200' south on SE Bailey PKWY.
		08-06-24 JMJ Contractor (ESS) installed 300' of 8" main on line #2 STA 12+50 to 6+41, line #4 STA 0+00 to 0+60 crossing.
		8-9-24 BR Contractor (ESS) 1st crew installed 400' of 8" main on line 13. 2nd crew installed 300' of 8" main on line 2 STA. 11+00 - STA, 7+00.
		8-16-24 BR Contractor (ESS) 400' of 8" main on line 5 from STA. 0+00 - STA. 4+00. 2nd crew installed 500' of 8" main on line 2 from STA. 19+00 - STA. 22+00.
		8-26-24 BR Contractor (ESS) started excavation on SE Baylie Rd for the existing 16" water main location for boring under road for 8" water main connection.
		8-27-24 BR Contractor (ESS) installed 300' of 8" main on line 2 from STA. 6+00 to STA. 3+00.
		8-28-24 BR Contractor (ESS) installed 230' of 8" main on line 2 from STA. 3+00 to STA. 1+00.

2nd crew installed 300' of 8" main on line 4 from STA. 0+00 - STA. 3+00.  
Boring contractor started and excavated 30' of pipe under SE Bailey Rd.

8-29-24 BR Contractor (ESS) installed 150' of 8" main on line 4 from STA. 3+00 - Sta. 5+00 and connected to 8" main on line 3. Boring contractor excavated 10' of pipe under SE Bailey Rd to reach other side of road.

9-6-24 BR Contractor (ESS) performed water tie-in at STA. 0+00 with installed 16x8 tee and 8" & 16" valves on existing 16" water main at STA. 0+00 on line 1. Also contractor installed 150' of 8" water main on line 1 from STA. 2+00 to STA. 0+00.

09/09/24 Monday JMJ

Contractor (ESS) poured straddle blocks line #1 & #6 and backing blocks at various locations through the project.

9-11-24 BR Contractor (ESS) performed chlorination/disinfection test on water line 1 & line 2 which was successful pass.

9-12-24 BR Contractor (ESS) working on final flushing water line 1 & line 2 for water samples.

**Comments:**