

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222783

Address: 1231 NW MAIN ST, Unit:IR, LEES SUMMIT, MO 640861231 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Retaining Wall Inspection	Robb Popp	Passed	Tuesday, October 01, 2024

Informational:

1 Misc

07/19/23 Wednesday JMJ (BC Hardscape)

Contractor began to install the geo-grid and the base of retaining wall, third party inspection done by Olsson.

07/28/23 Friday JMJ (BC Hardscape)

Contractor continued the construction of retaining wall along the Northside of proposed building #3. Inspector will up load pictures of retaining wall at a later date.

08/08/23 Friday JMJ (BC Hardscape)

Contractor continued the construction of retaining wall along the Northside of proposed building #3.

08/15/23 Tuesday JMJ (BC Hardscape)

Contractor continued the construction of retaining wall along the Northside of proposed building #3.

08/17/23 Thursday JMJ (BC Hardscape)

Contractor continued the construction of retaining wall along the Northside of proposed building #3.

Moving Eastward.

08/21/23 Monday JMJ (BC Hardscape)

Contractor continued the construction of retaining wall along the Northside of proposed building #3.

Moving Eastward.

08/29/23 Tuesday JMJ (BC Hardscape)

Contractor continued the construction of retaining wall approximately 80% is complete Olsson is the third party inspector.

Comments: