

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222088
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Tuesday, October 01, 2024

Informational:

1 Misc

9-30-24 BR Contractor (ESS) installed 300' of 8" water main line 8 from Sta. 1+50 - Sta. 4+26

10-1-24 BR Contractor (ESS) installed 300 of 8" water main on line 8 to connection to existing water main with sleeve installed at Sta. 0+05. Fire hydrant assembly is installed at Sta. 1+25. 8x8 tee is installed to connect to water line 12.

Comments: