

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242598
Address: 3808 SW RAVENGATE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Failed	Wednesday, October 02, 2024

Informational:

1	Miscellaneous Correction	Exterior garage portal frame inspection passed and is okay to cover.
---	--------------------------	--

This is a partial pass only

Corrective Action Required:

2	Miscellaneous Correction	House and truss plans are not on property at the time of inspection. Second time
---	--------------------------	--

Not ready for inspection

10/01/24 KBEARD time 8:51am

Corrective Action Required:

3	Miscellaneous Correction	<ul style="list-style-type: none">•Plans call for 3 inch steel columns in garage at steel lbeam•(3) 2x4's are not installed in garage along south and north walls•Nail garage corners to code•Fire block to of chase in garage•Truss hangers are not installed in garage above overhead garage door•Cantilever blocking is missing in one cavity above garage overhead door•Neutral is not connected in electrical panel•Fire block hole in floor above powder bathroom•Fire block 1 1/2 DWV in powder bathroom at ceiling height•Fire block top of chase in pantry
---	--------------------------	--

- Nail pantry corner to code
- One ceiling joist hangers is cut above kitchen/greatroom
- Nails missing in joist hanger above basement stairwell entry
- Install office LIB per plan
- Nail king studs to jack studs at great room window
- Truss tie downs screws are missing in stairwell
- Top of stairs to upper rooms, the stair stringer beams do not rest on 1 1/2 inches of support against double 2x10's
- Nail stairwell corner to code
- LGT2's are not installed upstairs
- Lateral support is not installed for trusses in attic
- Nail all corners to code
- Vent fans in upstairs bathrooms are not wired
- Fire block top of chase in in primary bathroom
- Floor joist above basement window needs joist hangers installed
- Electrical panel is not bonded to the UFER
- 14/2 wire is looped and hanging from floor joist in the basement

Comments: